

# Extension , Renovation and Modernisation Grand Anaicut Canal phase 2 (package No.5,6,7,9,10&11)



**Announcement Year**

2023 - 2024

**Admin Sanction**

13.03.2024

190 Days

**Work Order Issued**

19.07.2024

**Estimated Cost**

447 Cr

**Work Progress (%)**

13 %

**Financial Progress**

347114000 %  
8 %

**Previous End Date**

0

**Revised End Date**

30.06.2026

**Physical Progress**

Agreement End: Jun/2026

Jun, 2026  
648 Days To Complete

0% 25% 50% 75% 100%

07/2024  
0 days

**Financial Progress**

Fund Utilized 34.71 Cr

0% 25% 50% 75% 100%

07/2024

Issue /Status

Work is in progress

**All the 6 packages in phase –II are in progress.**

- Administrative Sanction accorded for Rs.447.00 crore in G.O.(Ms) No.51,Water Resources (WR.1) Department dt.15.03.2024.
- Standardisation of Canals, Channels, Reconstruction / Repair of Head sluices, Pipe Sluices, Regulators, Drops, Syphon Aqueduct, Under Tunnel, Bed dam & Grade wall strengthening of protection works etc are envisaged.
- Work commenced during July 2024 and 13 % of work completed. Proposed to complete the works on 18.07.2026
- Lining –58.20 km, Regulators-8 , Repair of Head sluices-17, Pipe Sluices-104, Drops- 18, Canals Syphon – 7, Aqueducts- 3, Syphon Aqueducts- -20,under tunnels-10, super passages - 4
- Expenditure incurred in phase II: Rs.34.71crore



**Before Execution**

**Rehabilitation of GA No.18 Head Sluice in GA Canal at LS 94.499  
KM in Seruviduthy Village of Peravurani Taluk in Thanjavur  
District.**



**Present Stage**



**During Execution**

**Rehabilitation of Kalanivasal  
Regulator in GA Canal at LS  
102.82 KM in Avanam Village of  
Peravurani Taluk of Thanjavur  
District.**



**During Execution**