

Extension, Renovation and Modernisation Grand Anaicut Canal phase 1(package No 1,2,3,4 & 8)



Announcement Year

2019 - 2020

Admin Sanction

13.11.2020

1406 Days

Work Order Issued

05.02.2021

Estimated Cost

1,082.31 Cr

Work Progress (%)

99 % ↑

+ 1 %

Financial Progress

95 % ↑

+ 2 %

Previous End Date

23.08.2024

Revised End Date

31.03.2025

Issue /Status

Out of 5 packages, 4 packages in phase –I have been completed, 1 package is nearing completion

Activate Windows
Go to Settings to activate Windows.

Physical Progress


Agreement End: Feb/2024

Aug, 2024
27 Days Delay



Financial Progress

Fund Utilized 1,039.47 Cr



- To restore the original full supply discharge of 4,200 cusecs in Grand Anicut Canal, to increase the **conveyance efficiency from 45% to 61.60%**.
- To enhance production by bridging gap area of 67,500 acre and to benefit total ayacut of 2,27,472 acre in Thanjavur and Pudukkottai Districts.
- Administrative Sanction accorded for Rs.1036.70 crore in G.O.(Ms) No.282 Public Works (WR.1) Dept., dated 13.11.2020
- Revised Administrative Sanction accorded for Rs.1082.31 crore in GO (Ms) No.10 WR(WR1) Dept., dated 05.02.2024.
- **Components:** Lining –101.41km, Regulators-5 , Repair of Head sluices & Pipe Sluices- 79, Bridges-3, Drops- 24, Canals Syphon – 4, Aqueducts- 2, Syphon & Syphon Aqueducts- -23, road-31.56 km, bund strengthening – 45.21 km, protection wall – 7.58 km, Revetment – 2.8 km



Before Execution

Maharajasamuthiram Aqueduct at Sillathur (Vettikadu) Village in Orathanadu Taluk of Thanjavur District.



After Execution



Before Execution

Lining – LS 80.00 Km to 89.045 Km in Vettuvakkottai village of Orathanadu Taluk in Thanjavur District.



After Execution



Before Execution

**New regulator at L.S (29.900km)- Kuruvadipatti
Village of Thiruvaiyaru Taluk in Thanjavur District.**



After Execution