

Extension, Renovation and Modernisation of Lower Bhavani Project Main Canal in Erode, Tiruppur and Karur Districts. (Package I to VI)

Before Execution



During Execution



Announcement Year	2020-2021	
Funding (State / NABARD/...)	NABARD-NIDA	
AS / RAS Amount (Rs. In lakhs)	Administrative Sanction : Rs. 93310 RAS : Rs. 92965	
G.O No & Date (AS/RAS)	AS - GO.(Ms)No. 276, Public Works(W1) Department, Dated. 09.11.2020 RAS - G.O.Ms.No.60 / Water Resources (S1) Department, Dated.13.05.2024	
Estimate Amount (Rs. In lakhs)	Rs. 93310	
Date of commencement	03.05.2021 (Package I), 25.02.2021 (Package II to V), 03.02.2021 (Package VI)	
Scheduled date of completion	-	
Expenditure upto 03/2024 (Rs. In lakhs)	Rs. 54205.96	
B.E (2024-25) Rs. (In lakhs)	0	
Expenditure in current year (Rs. In lakhs)	0	
Cumulative Expenditure (Rs. In lakhs)	Rs. 54205.96	
Overall Progress (in %)	Completed	Pending
Financial Progress	58%	42%
Physical Progress	94%	6%

ACTION PLAN FOR THE PENDING WORKS

	2024-25			2025-26			
	Sept	Oct - Dec	Jan - Mar	1 st Quarter	2 nd Quarter	3 rd Quarter	4 th Quarter
Financial (in Lakhs)				38759.04			
Physical (in %)				6%			

Probable date of Completion : **31.07.2025**