

Kudimaramath works for the year	2016-2017		
Sl.No	1		
Name of work	Clearing Jungle, removal of fallen earth, repairs to the sluices and cross masonry structures under the jurisdiction of the Pollachi canal kottur village No.1 Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District.		
Estimate Amount (Rs. In lakhs)	1.20 Lakhs	Date of commencement	02.05.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	1.08 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	22.05.2017
Nature of work	Jungle clearance, Removal of silt, Repairs to sluices, Strengthening the banks	Progress of work (% Completed)	100% completed
Name of the Farmers Association by which work has been executed	Thiru.K.Kanagaraj, Pollachi Canal Kottur no 1 Water Users Association, Angalakurichi		

### PHOTOS



**Before Execution**



**After Execution**

Kudimaramath works for the year	2016-2017		
Sl.No	2		
Name of work	Clearing Jungle, removal of fallen earth ,repairs to the sluices and cross masonry structures under the jurisdiction of the Pollachi canal kottur village No.2 Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District.		
Estimate Amount (Rs. In lakhs)	5.50 Lakhs	Date of commencement	18.05.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	4.95 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	13.07.2017
Nature of work	Jungle clearance, Removal of silt, Repairs to sluices, Strengthening the banks	Progress of work (% Completed)	100% completed
Name of the Farmers Association by which work has been executed	Thiru.C.N.Nataraj, Pollachi Canal Kottur no 2 Water Users Association, Thenchittur.		

### PHOTOS



**Before Execution**



**After Execution**

Kudimaramath works for the year	2016-2017		
Sl.No	3		
Name of work	Clearing Jungle, removal of fallen earth repairs to the sluices and cross masonry structures under the jurisdiction of the Pollachi canal Pethanaikkanur village Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District.		
Estimate Amount (Rs. In lakhs)	5.00 Lakhs	Date of commencement	02.05.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	4.50 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	13.07.2017
Nature of work	Jungle clearance, Removal of silt, Repairs to sluices, Strengthening the banks	Progress of work (% Completed)	100% completed
Name of the Farmers Association by which work has been executed	Thiru.N.Manikandasamy, Pollachi Canal Pethanaikkanur Water Users Association, Singanallur.		

### PHOTOS



**Before Execution**



**After Execution**

Kudimaramath works for the year	2016-2017		
Sl.No	4		
Name of work	Clearing Jungle, removal of fallen earth and repairs to the sluices and cross masonry structures under the jurisdiction of the Pollachi canal Angalakurichi village Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District.		
Estimate Amount (Rs. In lakhs)	3.00 Lakhs	Date of commencement	24.05.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	2.70 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	28.07.2017
Nature of work	Jungle clearance, Removal of silt, Repairs to sluices, Strengthening the banks	Progress of work (% Completed)	100% completed
Name of the Farmers Assn by which work has been executed	Thiru.A.H.Ashokkumar, Pollachi Canal Angalakurichi Water Users Association, Angalakurichi		

### PHOTOS



**Before Execution**



**After Execution**

Kudimaramath works for the year	2016-2017		
Sl.No	5		
Name of work	Clearing Jungle, removal of fallen earth , repairs to the sluices and cross masonry structures under the jurisdiction of the Pollachi canal Thuraiyur village Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District.		
Estimate Amount (Rs. In lakhs)	2.50 Lakhs	Date of commencement	04.05.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	2.25 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	22.05.2017
Nature of work	Jungle clearance, Removal of silt, Repairs to sluices, Strengthening the banks	Progress of work (% Completed)	100% completed
Name of the Farmers Association by which work has been executed	Thiru.B.Senthilkumar, Pollachi Canal Thoraiyur Village Water Users Association, Jallipatty.		

### PHOTOS



**Before Execution**



**After Execution**

Kudimaramath works for the year	2016-2017		
Sl.No	6		
Name of work	Clearing Jungle, removal of fallen earth , repairs to the sluices and cross masonry structures under the jurisdiction of the Pollachi canal Kambalapatti village Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District.		
Estimate Amount (Rs. In lakhs)	3.20 Lakhs	Date of commencement	04.05.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	2.88 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	22.05.2017
Nature of work	Jungle clearance, Removal of silt, Repairs to sluices, Strengthening the banks	Progress of work (% Completed)	100% completed
Name of the Farmers Association by which work has been executed	Thiru.V.Somasundaram, Pollachi canal Kambalapatty Water Users Association, Kambalapatty		

### PHOTOS

**Before Execution**

**After Execution**



Kudimaramath works for the year	2016-17		
Sl.No	7		
Name of work	Clearing Jungle, removal of fallen earth and repairs to the sluices and cross masonry structures under the jurisdiction of the Pollachi canal Samathur village Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District.		
Estimate Amount (Rs. In lakhs)	Rs.2.50 Lakhs	Date of commencement	16-05-2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	Rs.2.25 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	28-07-2017
Nature of work	Clearing Jungle, removal of fallen earth, repairs to the sluices	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Thiru.S.K.Manikandan, Samathur		

### PHOTOS

**Before Execution**

**After Execution**



Kudimaramath works for the year	2016-17		
Sl.No	8		
Name of work	Clearing Jungle, removal of fallen earth and repairs to the sluices and cross masonry structures under the jurisdiction of the Pollachi canal Naikkenpalayam village Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District.		
Estimate Amount (Rs. In lakhs)	Rs.6.00 Lakhs	Date of commencement	09-05-2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	Rs.5.40 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	28-07-2017
Nature of work	Clearing Jungle, removal of fallen earth, repairs to the sluices	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Thiru.P.Kalimuthu, Naikkenpalayam		

### PHOTOS

**Before Execution**



**After Execution**





Kudimaramath works for the year	2016-17		
Sl.No	9		
Name of work	Clearing Jungle, removal of fallen earth and repairs to the sluices and cross masonry structures under the jurisdiction of the Pollachi canal Uthukuli village Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District.		
Estimate Amount (Rs. In lakhs)	Rs.5.50 Lakhs	Date of commencement	23-05-2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	Rs.4.95 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	28-07-2017
Nature of work	Clearing Jungle, removal of fallen earth, repairs to the sluices	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Thiru.N.Kandhasamy, Uthukuli		

### PHOTOS

**Before Execution**



**After Execution**



Kudimaramath works for the year	2016-17		
Sl.No	10		
Name of work	Clearing Jungle, removal of fallen earth and repairs to the sluices and cross masonry structures under the jurisdiction of the Pollachi canal Mannur village Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District.		
Estimate Amount (Rs. In lakhs)	Rs.5.00 Lakhs	Date of commencement	24-05-2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	Rs.4.50 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	27-07-2017
Nature of work	Clearing Jungle, removal of fallen earth, repairs to the sluices	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Thiru.P.Raju, Zamin Uthukuli		

### PHOTOS

**Before Execution**

**After Execution**



Kudimaramath works for the year	2016-17		
Sl.No	11		
Name of work	Clearing Jungle, removal of fallen earth and repairs to the sluices and cross masonry structures under the jurisdiction of the Pollachi canal Thimmankuthu village Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District.		
Estimate Amount (Rs. In lakhs)	Rs.5.50 Lakhs	Date of commencement	04-05-2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	Rs.4.96 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	28-07-2017
Nature of work	Clearing Jungle, removal of fallen earth, repairs to the sluices	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Thiru.P.Mahalingam, Thimmankuthu		

### PHOTOS

**Before Execution**



**After Execution**



Kudimaramath works for the year	2016-17		
Sl.No	12		
Name of work	Clearing Jungle, removal of fallen earth, repairs to the sluices under the jurisdiction of the Vettaikaranpudur canal Kaliyapuram village Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District		
Estimate Amount (Rs. In lakhs)	Rs.6.20 Lakhs	Date of commencement	07-06-2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	Rs.5.58 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	28-07-2017
Nature of work	Clearing Jungle, removal of fallen earth, repairs to the sluices	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Thiru.D.Senthil Kumar, Somanathapuram		

### PHOTOS

**Before Execution**



**After Execution**



Kudimaramath works for the year	2016-17		
Sl.No	13		
Name of work	Clearing Jungle, removal of fallen earth, Reconstruction of cross masonry structures under the jurisdiction of the Vettaikaranpudur canal Odayakulam village Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District		
Estimate Amount (Rs. In lakhs)	Rs.8.70 Lakhs	Date of commencement	11-05-2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	Rs.7.83 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	10-07-2017
Nature of work	Clearing Jungle, removal of fallen earth, repairs to the sluices	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Thiru.R.Vickram Muthu Rathinasabari		

### PHOTOS

**Before Execution**



**After Execution**



Kudimaramath works for the year	2016-17		
Sl.No	14		
Name of work	Clearing Jungle, removal of fallen earth, repairs to the sluices under the jurisdiction of the Vettaikaranpudur canal Marchinaikkenpalayam village Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District		
Estimate Amount (Rs. In lakhs)	Rs.5.70 Lakhs	Date of commencement	04-05-2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	Rs.5.13 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	10-07-2017
Nature of work	Clearing Jungle, removal of fallen earth, repairs to the sluices	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Thiru.M.Murugesan, Poochanari		

### PHOTOS

**Before Execution**



**After Execution**



Kudimaramath works for the year	2016-17		
Sl.No	15		
Name of work	Clearing Jungle, removal of fallen earth, repairs to the sluices under the jurisdiction of the Sethumadai canal Vettaikaranpudur village Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District		
Estimate Amount (Rs. In lakhs)	Rs.9.50 Lakhs	Date of commencement	09-05-2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	Rs.8.55 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	10-07-2017
Nature of work	Clearing Jungle, removal of fallen earth, repairs to the sluices	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Thiru.K.Sundarasamy, Vettaikaranpudur		

### PHOTOS

**Before Execution**



**After Execution**



Kudimaramath works for the year	2016-2017		
Sl.No	16		
Name of work	Clearing jungle, Removal of fallen earth and repairs to the sluices and cross masonry structures under the jurisdiction of the Aliyar Feeder Canal Vettaikaranpudur Village Water Users Association area in Parambikulam Aliyar Project of Pollachi Taluk of Coimbatore District.		
Estimate Amount (Rs. In lakhs)	9.00	Date of commencement	24.05.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	8.10	Date of completion (If the work is in progress, mention the probable date of completion)	12.06.2017
Nature of work	Clearing jungle, Removal of fallen earth and repairs to the sluices and cross masonry structures	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Thiru.T.Palanisamy, V.Kaliyapuram		

**Before Execution**



**After Execution**





Kudimaramath works for the year	2016-2017		
Sl.No	17		
Name of work	Clearing Jungles Removal of fallen earth and repairs to the sluices and cross masonry structures under the jurisdiction of the Pallivilangal channel Kottur village water users Association area in Parambikulam- Aliyar project of pollachi taluk in Coimbatore district		
Estimate Amount (Rs. In lakhs)	1.25	Date of commencement	29.05.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	1.11	Date of completion (If the work is in progress, mention the probable date of completion)	20.06.2017
Nature of work	Clearing scrub Jungle, Removal of silt	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Thiru.S.KanaguArumugam, Kottur Malayandipattinam		

### PHOTOS

**Before Execution**



**After Execution**



Kudimaramath works for the year	2016-2017		
Sl.No	18		
Name of work	Clearing Jungles Removal of fallen earth and repairs to the sluices and cross masonry structures under the jurisdiction of the Ariyapuram channel Kottur village water users Association area in Parambikulam- Aliyar project of pollachi taluk in Coimbatore district		
Estimate Amount (Rs. In lakhs)	2.30	Date of commencement	01.06.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	2.06	Date of completion (If the work is in progress, mention the probable date of completion)	13.09.2017
Nature of work	Scurb jungle clearance and Removal of silt.	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Thiru.K.Maniyan, Kottur malayandipattinam Ariyapuram channel Kottur village water users Association		

### PHOTOS

**Before Execution**



**After Execution**



Kudimaramathu works for the year	2016-2017		
Sl.No	19		
Name of work	Clearing Jungles Removal of fallen earth and repairs to the sluices and cross masonry structures under the jurisdiction of the Karaipatti channel Kaliyapuram village water users Association area in Parambikulam- Aliyar project of pollachi taluk in Coimbatore district		
Estimate Amount (Rs. In lakhs)	1.50	Date of commencement	29.05.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	1.34	Date of completion (If the work is in progress, mention the probable date of completion)	19.06.2017
Nature of work	Scurb jungle clearance and Removal of silt.	Progress of work (% Completed)	
Name of the Farmers Association by which work has been executed	Thiru.Vasudevan, Anamalai Karaipatti channel Kaliyapuram village water users Association		

### PHOTOS

**Before Execution**



**After Execution**



Kudimaramathu works for the year	2016-2017		
Sl. No	20		
Name of work	Clearing Jungles Removal of fallen earth and repairs to the sluices and cross masonry structures under the jurisdiction of the Periyana channel Kottur village water users Association area in Parambikulam- Aliyar project of pollachi taluk in Coimbatore district		
Estimate Amount (Rs. In lakhs)	3.50	Date of commencement	01.06.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	3.14	Date of completion (If the work is in progress, mention the probable date of completion)	04.09.2017
Nature of work	Scurb jungle clearance and Removal of silt.	Progress of work (% Completed)	100 %
Name of the Farmers Association by which work has been executed	Thiru.M.Loganathan, Pethanaickanur Periyana channel Anaimalai village water users Association		

### PHOTOS

**Before Execution**

**After Execution**



Kudimaramath works for the year	2016-2017		
Sl.No	21		
Name of work	Clearing Jungles Removal of fallen earth and repairs to the sluices and cross masonry structures under the jurisdiction of the Vadakkalur channel Marchanayakkanpalayam village water users Association area in Parambikulam- Aliyar project of pollachi taluk in Coimbatore district		
Estimate Amount (Rs. In lakhs)	3.30	Date of commencement	01.08.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	2.94	Date of completion (If the work is in progress, mention the probable date of completion)	08.12.2017
Nature of work	Scurb jungle clearance and Removal of silt.	Progress of work (% Completed)	
Name of the Farmers Association by which work has been executed	Thiru.Sambath, Athupollachi		

### PHOTOS

**Before Execution**



**After Execution**

