

Kudimaramath works for the year	2016-17		
Sl.No	144		
Name of work	Removal of jungle, clearing out the deposits and repairs to sluices and cross masonry structures in channel comes under the Jurisdiction of the AOC Chinna dharapuram Channel Water Users Association in Amaravathy Irrigation System in Chinnadharapuram Village of Aravakuruchi Taluk in Karur District.		
Estimate Amount (Rs. In lakhs)	3.40	Date of commencement	13.04.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	3.06	Date of completion (If the work is in progress, mention the probable date of completion)	31.05.2017
Nature of work	Light Jungle, Desilting & Repairs to RR	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	AOC - Chinna dharapuram Channel Water Users Association		

PHOTOS

Before Execution



After Execution



Kudimaramath works for the year	2016-17		
Sl.No	145		
Name of work	Removal of jungle, clearing out the deposits and repairs to sluices and cross masonry structures in channel comes under the Jurisdiction of the AOC Nanjaikali kurichi Channel Water Users Association in Amaravathy Irrigation System in Nanjaikalikurichi Village of Aravakuruchi Taluk in Karur District.		
Estimate Amount (Rs. In lakhs)	2.00	Date of commencement	13.04.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	1.80	Date of completion (If the work is in progress, mention the probable date of completion)	31.05.2017
Nature of work	Light Jungle & Desilting	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	AOC Nanjaikali kurichi Channel Water Users Association.		

PHOTOS

Before Execution



After Execution



Kudimaramath works for the year	2016-17		
Sl.No	146		
Name of work	Removal of jungle, clearing out the deposits and repairs to sluices and cross masonry structures in channels comes under the Jurisdiction of the Pallapalayam Channel Water Users Association in Amaravathy Irrigation System in Pallapalayam Village of Karur & Aravakuruchi Taluks in KarurDistrict.		
Estimate Amount (Rs. In lakhs)	6.60	Date of commencement	24.04.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	5.94	Date of completion (If the work is in progress, mention the probable date of completion)	19.07.2017
Nature of work	Light Jungle & Desilting	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Pallapalayam Channel Water Users Association		

PHOTOS

Before Execution

After Execution



Kudimaramath works for the year	2016-17		
Sl.No	147		
Name of work	Removal of jungle, clearing out the deposits and reparis to sluices and cross masonry structures in channels comes under the Jurisdiction of the Koyampalli Somur Water Users Association in Amaravathy Irrigation System in Balambalpuram Village of Karur Taluk in Karur District.		
Estimate Amount (Rs. In lakhs)	3.70	Date of commencement	23.05.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	3.32	Date of completion (If the work is in progress, mention the probable date of completion)	05.06.2017
Nature of work	Light Jungle Clearance, Desilting & Conveyance Earth	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Koyampalli Somur kerama Neerinaï payanpaduthuvor Sangam		

PHOTOS

Before Execution

After Execution



Kudimaramath works for the year	2016-17		
Sl.No	148		
Name of work	Removal of jungle, clearing out the deposits and repairs to sluices and cross masonry structures in channels comes under the Jurisdiction of the Thirumanilaiyur Channel Water Users Association in Amaravathy Irrigation System in Thanthoni Village of Krishnarayapuram Taluk in Karur District.		
Estimate Amount (Rs. In lakhs)	5.00	Date of commencement	21.04.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	4.46	Date of completion (If the work is in progress, mention the probable date of completion)	05.06.2017
Nature of work	Light Jungle Clearance, Desilting & Repairs to R.R	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Thirumanilaiyur vaikkal Neerinai payanpaduthuvor Sangam		

PHOTOS

Before Execution



After Execution



Kudimaramath works for the year	2016-17		
Sl.No	149		
Name of work	Removal of jungle, clearing out the deposits and repairs to sluices and cross masonry structures in channels comes under the Jurisdiction of the Mayanur Manavasi Water Users Association in Amaravathy Irrigation System in Mayanur Village of Krishnarayapuram Taluk in Karur District.		
Estimate Amount (Rs. In lakhs)	5.00	Date of commencement	23.05.2017
Expenditure w.r.t 90% of Estimate Amount.(Rs. In lakhs)	4.49	Date of completion. (If the work is in progress, mention the probable date of completion)	19.07.2017
Nature of work	Light Jungle Clearance & Desilting.	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Mayanur Manavasi Water Users Association		

PHOTOS

Before Execution



After Execution



Kudimaramath works for the year	2016-2017		
Sl.No	150		
Name of work	Clearing the jungle and removal of silt in Left Main Canal under the Jurisdiction of Periyamanjuveli Water users Association in Periyamanjuveli village of Aravakurichi Taluk in Karur District.		
Estimate Amount (Rs. In lakhs)	4.00	Date of commencement	03.04.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	3.60	Date of completion (If the work is in progress, mention the probable date of completion)	23.05.2017
Nature of work	Jungle clearance and desilting Left Main Canal	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Periyamanjuveli Water users Association		

JUNGLE CLEARANCE

BEFORE EXECUTION



AFTER EXECUTION



Kudimaramath works for the year	2016-2017		
Sl.No	151.		
Name of work	Clearing the jungle and removal of silt in Right Main Canal of Kodaganar dam under the Jurisdiction of Ammapatty Water users Association in Ammapatty village of Aravakurichi Taluk in Karur District.		
Estimate Amount (Rs. In lakhs)	3.00	Date of commencement	02.05.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	2.70	Date of completion (If the work is in progress, mention the probable date of completion)	23.05.2017
Nature of work	Jungle clearance and desilting Right Main Canal	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Ammapatty Water users Association		

JUNGLE CLEARANCE

BEFORE EXECUTION



AFTER EXECUTION



Kudimaramath works for the year	2016-2017		
Sl.No	152		
Name of work	Clearing the jungle and removal of silt in Right Main Canal of Kodaganar dam under the Jurisdiction of Esanatham Water users Association in Esanatham village of Aravakurichi Taluk .		
Estimate Amount (Rs. In lakhs)	4.00	Date of commencement	14.03.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	3.60	Date of completion (If the work is in progress, mention the probable date of completion)	23.05.2017
Nature of work	Jungle clearance and desilting Right Main Canal	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Esanatham Water users Association		

JUNGLE CLEARANCE

BEFORE EXECUTION



AFTER EXECUTION



Kudimaramath works for the year	2016-2017		
Sl.No	153.		
Name of work	Clearing the jungle and removal of silt in Left Side High level Canal in L.S. 7400M to 9950 M and Left Side Low level Canal in L.S.6275m to 9725M in Sendamangalam (west) Water users Association in Sendamangalam (west) village of Aravakurichi Taluk.		
Estimate Amount (Rs. In lakhs)	2.00	Date of commencement	15.03.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	1.80	Date of completion (If the work is in progress, mention the probable date of completion)	13.05.2017
Nature of work	Jungle clearance and desilting Nanganjiyar Left main canal	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Sendamangalam (west) Water users Association		

DESILTING

BEFORE EXECUTION



AFTER EXECUTION



Kudimaramath works for the year	2016-2017		
Sl.No	154		
Name of work	Clearing the jungle and removal of silt in Right Side High level Canal in L.S. 6700M to 9850 M and Right Side Low level Canal in L.S.6245m to 8725M in Sendamangalam (East) Water users Association in Sendamangalam (East) village of Aravakurichi Taluk .		
Estimate Amount (Rs. In lakhs)	2.00	Date of commencement	7.04.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	1.80	Date of completion (If the work is in progress, mention the probable date of completion)	26.04.2017
Nature of work	Jungle clearance and desilting Nanganjiyar Left main canal	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Sendamangalam (East) Water users Association		

JUNGLE CLEARANCE

BEFORE EXECUTION



AFTER EXECUTION



Kudimaramath works for the year	2016-17		
Sl.No	155		
Name of work	Clearing the jungles,removal of shoals and repairs to the sluices and cross masonry structures under the jurisdiction of the "Athupalyam Noyyal Athapagoundenvalasu Pradhana Kaalvai Paasana Vivasayigal Sabai in Aravakuruchi taluk of Karur District"		
Estimate Amount (Rs. In lakhs)	8.75	Date of commencement	30.05.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	7.70	Date of completion (If the work is in progress, mention the probable date of completion)	19.06.2017
Nature of work	Clearing Jungle, Desilting, Sluice repair work, Drop,Shutter repair work and Bund strengthening.	Progress of work (% Completed)	Work completed
Name of the Farmers Asssocation by which work has been executed	Athupalyam Noyyal Athapagoundenvalasu Pradhana Kaalvai Paasana Vivasayigal Sabai		

PHOTOS

Before Execution



After Execution



Kudimaramath works for the year	2016-17		
Sl.No	156		
Name of work	Clearing the jungles,removal of shoals and repairs to the sluices and cross masonry structures under the jurisdiction of the "Karur Mavattam Athupalyam Pasana Vivasaiyigal sabai in Aravakuruchi taluk of Karur District"		
Estimate Amount (Rs. In lakhs)	8.80	Date of commencement	30.05.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	7.70	Date of completion (If the work is in progress, mention the probable date of completion)	19.06.2017
Nature of work	Clearing Jungle, Desilting, Sluice repair work, Drop,Shutter repair work and Bund strengthening.	Progress of work (% Completed)	Work completed
Name of the Farmers Asssocation by which work has been executed	Karur Mavattam Athupalyam Pasana Vivasaiyigal sabai		

PHOTOS

Before Execution



After Execution



Kudimaramath works for the year	2016-17		
Sl.No	157		
Name of work	Clearing the jungles,removal of shoals and repairs to the sluices and cross masonry structures under the jurisdiction of the "Noyyal Vaikkal Paasana vivasaiygal nala sangam in Manmangalam taluk of Karur District"		
Estimate Amount (Rs. In lakhs)	8.90	Date of commencement	30.05.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	7.83	Date of completion (If the work is in progress, mention the probable date of completion)	19.06.2017
Nature of work	Clearing Jungle, Desilting, Sluice repair work, Drop,Shutter repair work and Bund strengthening.	Progress of work (% Completed)	Work completed
Name of the Farmers Association by which work has been executed	Noyyal Vaikkal Paasana vivasaiygal nala sangam		

PHOTOS

Before Execution



After Execution



Kudimaramath works for the year	2016-17		
Sl.No	158		
Name of work	Clearing the jungles,removal of shoals and repairs to the sluices and cross masonry structures under the jurisdiction of the "Noyyal Atrupasana vivasaigal padugapu sabai in Manmangalam taluk of Karur District"		
Estimate Amount (Rs. In lakhs)	8.55	Date of commencement	30.05.2017
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	7.53	Date of completion (If the work is in progress, mention the probable date of completion)	19.06.2017
Nature of work	Clearing Jungle, Desilting, Sluice repair work, Drop,Shutter repair work and Bund strengthening.	Progress of work (% Completed)	Work completed
Name of the Farmers Association by which work has been executed	Noyyal Atrupasana vivasaigal padugapu sabai		

PHOTOS

Before Execution



After Execution

