

Kudimaramath works for the year	2017-18		
Sl.No	235		
Name of work	Reconstruction of sluices, cross masonry structures, strengthening and standardization of bunds under the jurisdiction of the Vettaikaranpudur canal odayakulam village Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District.		
Estimate Amount (Rs. In lakhs)	Rs.18.00 Lakhs	Date of commencement	14-08-2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	Rs.12.12 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	28-01-2019
Nature of work	Reconstruction of sluices, cross masonry structures, strengthening and standardization of bunds	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	The President Vettaikaranpudhur Canal Odayakulam irrigation farmers welfare association		

PHOTOS

Before Execution



After Execution



Kudimaramath works for the year	2018-2019		
Sl.No	236		
Name of work	Reconstruction of sluices, cross masonry structures, strengthening and standardization of bunds under the jurisdiction of the Aliyar Feeder canal Vettaikaranpudur village Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District		
Estimate Amount (Rs. In lakhs)	29.00	Date of commencement	01.08.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	26.06	Date of completion (If the work is in progress, mention the probable date of completion)	29.10.2018
Nature of work	Scurb jungle clearance Removal of silt, Reconstruction of sluices, cross masonry structures, strengthening and standardization of bunds	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Aliyar oottukkalvai pasana vivasaigal nalasangam		

Before Execution



After Execution



Kudimaramathu works for the year	2018 - 2019		
Sl.No	237		
Name of work	Reconstruction of sluices cross masonry structures strengthening and standardization of bunds in Pallivilangal channel under the jurisdiction of the kottur village water users association Parambikulam aliyar project of Pollachi taluk of Coimbatore District.		
Estimate Amount (Rs. In lakhs)	25.00	Date of commencement	17.07.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	21.11	Date of completion (If the work is in progress, mention the probable date of completion)	28.01.2019
Nature of work	Jungle clearance & slit removal and Reconstruction of sluices, cross masonry structures	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Anaimalai Vattara Aliyar Pazhaya Ayacuttu vivasaya nala sangam Reg No: 285/2017),		

PHOTOS

Before Execution



After Execution



Kudimaramathu works for the year	2017 - 2018		
Sl. No	238		
Name of work	Repairs of Sluices, cross masonry structures strengthening and standardization of bunds in karaipatti channel under the Jurisdiction of the kaliyapuram village water users Association Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore.		
Estimate Amount (Rs. In lakhs)	28.00	Date of commencement	17.7.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	17.2	Date of completion (If the work is in progress, mention the probable date of completion)	03.01.2019
Nature of work	Scurb jungle clearance and Removal of silt, Repairs to the canal sluices and cross masonry structures.	Progress of work (% Completed)	58%
Name of the Farmers Association by which work has been executed	Anaimalai vattara Aliyar Pazhaya Ayakkattu vivasaya nala sangam. Reg.no 285/2017		

PHOTOS

Before Execution



After Execution



Kudimaramath works for the year	2017-2018		
Sl.No	239		
Name of work	Reconstruction of sluices, cross masonry structures, strengthening and standardization of bunds under the jurisdiction of the Pollachi canal kottur village No.2 Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District.		
Estimate Amount (Rs. In lakhs)	19.00 Lakhs	Date of commencement	30.07.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	17.10 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	24.09.2018
Nature of work	Jungle clearance, Removal of silt, Lining, Reconstruction of sluices, Strengthening the banks	Progress of work (% Completed)	100% completed
Name of the Farmers Association by which work has been executed	The President, Pollachi Canal Kottur Village no 2 pasana vivasaikal nala sangam		

PHOTOS



Before Execution



After Execution

Kudimaramath works for the year	2017-2018		
Sl.No	240		
Name of work	Reconstruction of sluices, cross masonry structures, strengthening and standardization of bunds under the jurisdiction of the Pollachi canal Pethanaickanur Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District.		
Estimate Amount (Rs. In lakhs)	18.00 Lakhs	Date of commencement	01.08.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	16.20 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	24.09.2018
Nature of work	Jungle clearance, Removal of silt, Lining, Reconstruction of sluices, Strengthening the banks	Progress of work (% Completed)	100% completed
Name of the Farmers Association by which work has been executed	The President, Pollachi Canal Pethanaikkanur village Pasana Vivasaikal nala sangam		

PHOTOS



Before Execution



After Execution

Kudimaramath works for the year	2017-18		
Sl.No	241		
Name of work	Reconstruction of sluices, cross masonry structures, strengthening and standardization of bunds under the jurisdiction of the Vettaikaranpudur canal Marchinaickenpalayam village Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District.		
Estimate Amount (Rs. In lakhs)	Rs.16.00 Lakhs	Date of commencement	30-07-2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	Rs.14.35 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	07-09-2018
Nature of work	Reconstruction of sluices, cross masonry structures, strengthening and standardization of bunds	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	The President Vettaikaranpudur Canal Marchinaickenpalayam irrigation farmers welfare association		

PHOTOS

Before Execution



After Execution



Kudimaramath works for the year	2017-18		
Sl.No	242		
Name of work	Reconstruction of sluices, cross masonry structures, strengthening and standardization of bunds under the jurisdiction of the Pollachi canal Naickenpalayam village Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District.		
Estimate Amount (Rs. In lakhs)	Rs.20.00 Lakhs	Date of commencement	26-07-2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	Rs.17.93 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	07-09-2018
Nature of work	Reconstruction of sluices, cross masonry structures, strengthening and standardization of bunds	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	The President, Pollachi Canal Naickenpalayam Village irrigation farmers welfare association		

PHOTOS

Before Execution



After Execution



Kudimaramath works for the year	2017-18		
Sl.No	243		
Name of work	Reconstruction of sluices, cross masonry structures, strengthening and standardization of bunds under the jurisdiction of the Pollachi canal Mannur village Water Users association area in Parambikulam Aliyar Project of Pollachi Taluk in Coimbatore District.		
Estimate Amount (Rs. In lakhs)	Rs.19.00 Lakhs	Date of commencement	26-07-2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	Rs.17.05 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	07-09-2018
Nature of work	Reconstruction of sluices, cross masonry structures, strengthening and standardization of bunds	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	The President, Pollachi Canal Mannur Village irrigation farmers welfare association		

PHOTOS

Before Execution



After Execution



Kudimaramath works for the year	2018-19		
Sl.No	244		
Name of work	Removal of shoals, repairs to head sluice, apron in Pudukkadu anicut in Perur Taluk of Coimbatore District.		
Estimate Amount (Rs. In lakhs)	32.00	Date of commencement	01.07.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	28.80	Date of completion (If the work is in progress, mention the probable date of completion)	15.01.2019
Nature of work	Removal of shoals, repairs to head sluice, apron	Progress of work (% Completed)	100% Completed
Name of the Farmers Association by which work has been executed	Pudukkadu Vaikkal Pasana Vivasagal Sangam,Coimbatore.		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

Before Execution

After Execution



Kudimaramath works for the year	2018-19		
Sl.No	245		
Name of work	Rehabilitation and repairs to surplus escape, sluice & anicut sand vent in Odderpalayam supply channel in Madukkarai & Sulur Taluks of Coimbatore District.		
Estimate Amount (Rs. In lakhs)	20.00	Date of commencement	01.09.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	17.71	Date of completion (If the work is in progress, mention the probable date of completion)	15.01.2019
Nature of work	repairs to surplus escape, sluice & sand vent	Progress of work (% Completed)	100% Completed
Name of the Farmers Association by which work has been executed	Tamilnadu Vaikkal Vivasagal Sangam, Odderpalayam ,Sulur, Coimbatore.		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

Before Execution



After Execution



Kudimaramath works for the year	2017-18		
Sl.No.	246		
Name of work	Clearing jungle, removal of fallen earth and repairs to the sluices and Cross masonry structures under the jurisdiction of the J.Krishnapuram Village Water Users Association area in ParambikulamAliyar Project in Sulur Taluk of Coimbatore District		
Estimate Amount (Rs. In lakhs)	10.00 Lakhs	Date of commencement	24.07.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	8.99 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	26.12.2018
Nature of work	Jungle Clearance, Desilting and cross masonry works	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	J.Krishnapuram Village Water Users Ayacutdar Welfare Association		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

Before Execution



After Execution

