

Kudimaramath works for the year	217-2018		
Sl.No	247		
Name of work	Improvements to Devanaickenkulam supply channel by providing Downstream Retaining wall of Palni Dindigul Road in Ayakudi Village of Dindigul District.		
Estimate Amount (Rs. In lakhs)	23.00 lakhs	Date of commencement	19.08.18
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	20.70 lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	10.01.19
Nature of work	Strengthening of retaining wall and supply channel bund	Progress of work (% Completed)	100 %
Name of the Farmers Association by which work has been executed	Devanaickenkulam Water User Association		

RETAINING WALL

BEFORE EXECUTION



AFTER EXECUTION



Kudimaramath works for the year	2017-2018		
Sl.No	248		
Name of work	Standardisation of Supply Channel bund, Repairs to Sluice shutters and Removal of Jungle in Kottur Avarampatty Thamaraikulam Tank under the jurisdiction of Kottur Avarampatty Thamarikulam Tank Water Users Association in Kottur Avarampatty Village in Dindigul West Taluk in Dindigul District.		
Estimate Amount (Rs. In lakhs)	12.00 lakhs	Date of commencement	02.07.18
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	10.80 lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	12.03.19
Nature of work	Strengthening of retaining wall and supply channel bund	Progress of work (% Completed)	100 %
Name of the Farmers Association by which work has been executed	Kottur Avarampatty Thamaraikulam water user association		

JUNGLE CLEARANCE

BEFORE EXECUTION



AFTER EXECUTION



Kudimaramath works for the year	2017-2018		
Sl.No	249		
Name of work	Strengthening of Tank bund Desilting in Thamaraikulam Tank Supply Channel and repair to Sluice Shutter in Thamaraikulam Tank under the Jurisdiction of Thamaraikulam Tank Water users Association of Sindalakundu Village of Dindigul West Taluk in Dindigul District.		
Estimate Amount (Rs. In lakhs)	20.00 lakhs	Date of commencement	02.07.18
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	18.00 lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	09.02.19
Nature of work	Desilting of supply channel , Repair of sluice ,Tank bund strengthening	Progress of work (% Completed)	100 %
Name of the Farmers Asssocation by which work has been executed	Sinthalakundu Thamaraikulam Water User Association		

TANK BUND STRENGTHENING

BEFORE EXECUTION



AFTER EXECUTION



Kudimaramath works for the year	2017-2018		
Sl.No	250		
Name of work	Desilting the field channel and the Tank infront of sluice in Pothakanmay under the Jurisdiction of Pothakanmay Water users Association of Markkampatty Village in Dindigul East Taluk in Dindigul District.		
Estimate Amount (Rs. In lakhs)	11.00 lakhs	Date of commencement	02.07.18
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	9.90 lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	29.01.19
Nature of work	Tank bund strengthening and sluice repair	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Pothakanmay Water user association.		

JUNGLE CLEARANCE

BEFORE EXECUTION



AFTER EXECUTION



Kudimaramath works for the year	2017-2018		
Sl.No	251		
Name of work	Strengthening of Tank bund ,Repairs to Sluice Shutters and Removal of Jungle in Anaikulam Tank under the Jurisdiction of Anaikulam Tank Water users Association in Periyakottai Village in Dindigul East Taluk in Dindigul District.		
Estimate Amount (Rs. In lakhs)	6.00 lakhs	Date of commencement	07.07.18
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	5.40	Date of completion (If the work is in progress, mention the probable date of completion)	03.02.19
Nature of work	Shutter Repair ana Bund Strengthening	Progress of work (% Completed)	100 %
Name of the Farmers Assn by which work has been executed	Anaikulam Water User Association		

JUNGLE CLEARANCE

BEFORE EXECUTION



AFTER EXECUTION



Kudimaramath works for the year	2017-2018		
Sl.No	252		
Name of work	Standardisation of Tank bund,Repairs to Sluice Shutters and Removal of Jungle in Mandhai Periyakulam Tank under the Jurisdiction of Mandhai Periyakulam Tank Water users Association in ThamarapadiVillage in Dindigul East Taluk in Dindigul District		
Estimate Amount (Rs. In lakhs)	5.60	Date of commencement	16.07.18
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	5.04	Date of completion (If the work is in progress, mention the probable date of completion)	05.02.19
Nature of work	Tank bund Strengthening and sluice repair	Progress of work (% Completed)	100 %
Name of the Farmers Asssocation by which work has been executed	Mandhai Periyakulam Water User Association		

JUNGLE CLEARANCE

BEFORE EXECUTION



AFTER EXECUTION



Kudimaramath works for the year	2017-2018		
Sl.No	253		
Name of work	Repairs To Sluice and Strengthening the Tank Bund in Oothangarai kulam under the jurisdiction of Oothangarai kulam Water Users Association of Velayuthampalayam Village in Vedasandur Taluk of Dindigul District.		
Estimate Amount (Rs. In lakhs)	7.00 lakhs	Date of commencement	02.06.18
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	6.30 lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	01.10.18
Nature of work	Tank bund strengthening and sluice repair	Progress of work (% Completed)	100 %
Name of the Farmers Assnociation by which work has been executed	Oothangarai kulam Water User Association		

TANK BUND STRENGTHENING

BEFORE EXECUTION



AFTER EXECUTION



Kudimaramath works for the year	2017-2018		
Sl.No	254		
Name of work	Renewal of Anicut shutters Muthanampatty Anicut and strengthening of Tank Bund under the Jurisdiction of Muthanampatty Tank Water Users Association of Kuttathupatty Village of Dindigul West Taluk in Dindigul District.		
Estimate Amount (Rs. In lakhs)	20.00 lakhs	Date of commencement	02.07.18
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	18.00 lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	10.01.19
Nature of work	Tank bund strengthening , Repair of anicut	Progress of work (% Completed)	100 %
Name of the Farmers Assn by which work has been executed	Muthanampatty tank Water User Association		

SLUICE SHUTTER REPAIR WORK

BEFORE EXECUTION



AFTER EXECUTION



Kudimaramath works for the year	2017-2018		
Sl.No	255		
Name of work	Desilting the Tank in front of Sluices and Clearing the jungle in Anaivilundhan Odai and Rammakkal Odai under the Jurisdiction of Anaivilundhan Odai and Rammakkal Odai Water Users Association of A.Vellodu and Keelakottai Village in Dindigul East Taluk in dindigul District.		
Estimate Amount (Rs. In lakhs)	4.00 lakhs	Date of commencement	02.07.18
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	3.60 lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	23.02.19
Nature of work	Desilting work	Progress of work (% Completed)	100 %
Name of the Farmers Assn by which work has been executed	Anaivillunthan odai Water User Association		

JUNGLE CLEARANCE

BEFORE EXECUTION



AFTER EXECUTION



Kudimaramath works for the year	2017-2018		
Sl.No	256		
Name of work	Reconstruction of Sluice in Panchamthangi Kulam in Periyaammappatti village under the jurisdiction of Porundal ,Panchamthangi ,Nadukulam and Alankulam WUA area of Palar Porundalar Irrigation system in Periyaammappatti i Village of Palani Taluk in Dindigul District.		
Estimate Amount (Rs. In lakhs)	14.4 lakhs	Date of commencement	02.07.18
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	12.96 lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	09.01.19
Nature of work	Sluice repair	Progress of work (% Completed)	100 %
Name of the Farmers Association by which work has been executed	Porunthal Panchanhangi tank water user association.		

SLUICE REPAIR



Kudimaramath works for the year	2017-2018		
Sl.No	257		
Name of work	Clearing Jungle and strengthening the Tank bund and supply channel and repairs to sluices in Ammapatti kulam and kumarasamudram tank under the Jurisdiction of Ammapatti kulam Kumarasamudram Tank WUA area of Periyampatti Village of Palani Taluk in Dindigul District.		
Estimate Amount (Rs. In lakhs)	22.00 lakhs	Date of commencement	25.06.18
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	19.80 lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	13.02.19
Nature of work	Strengthening of supply channel , sluice repair and jungle clearance	Progress of work (% Completed)	100 %
Name of the Farmers Association by which work has been executed	Ammapatti kulam Kumarasamuthram Water User Association		

SLUICE REPAIR

BEFORE EXECUTION



AFTER EXECUTION



Kudimaramath works for the year	2017-2018		
Sl.No	258		
Name of work	Clearing jungle and strengthening the Vaiyapurai tank bund, Providing skin wall to surplus body wall, repairs to Apron and cut of wall in the Jurisdiction of Palani Vaiyapuri, Sirunaickenkulam WUA area of Varadhamanathi Irrigation system in Palani Village of Palani Taluk.		
Estimate Amount (Rs. In lakhs)	9.00 lakhs	Date of commencement	17.07.18
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	8.10 lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	16.01.19
Nature of work	Rehabilitation of surplus weir	Progress of work (% Completed)	100 %
Name of the Farmers Association by which work has been executed	Palani vaiyapuri sirunaiyakan kulam water user association.		

REHABILITATION OF SURPLUS WEIR

BEFORE EXECUTION



AFTER EXECUTION



Kudimaramath works for the year	2017-2018		
Sl.No	259		
Name of work	Clearing Jungle, Dewsilting the supply channel, Providing screen wall and retaining wall in Kallickanaickenpatti kulam supply channel in the Jurisdiction of Palani Kallickanaickenpatti WUA area of Varadhamanathi Irrigation system in Kallickanaickenpatti village of Palani Taluk in Dindigul district.		
Estimate Amount (Rs. In lakhs)	26.00 lakhs	Date of commencement	19.07.18
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	23.40 lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	20.02.19
Nature of work	Jungle clearance, Supply channel desilting and retaining wall construction	Progress of work (% Completed)	100 %
Name of the Farmers Assn by which work has been executed	Kallikanaiyakanpatty tank water user association		

RETAINING WALL CONSTRUCTION

BEFORE EXECUTION



AFTER EXECUTION

