

Kudimaramath works for the year	2018-19		
Sl.No	44		
Name of work	Reconstruction of Sluices & Repairs to Outlet in Kugalur branch canal from mile 0/0 to 2/0 in jurisdiction of the Thadapalli Vaikal pasana sabai T8, Nanjagoundanpalayam village in Gobi Taluk of Erode District.		
Estimate Amount (Rs. In lakhs)	24.90	Date of commencement	18.06.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	22.41	Date of completion (If the work is in progress, mention the probable date of completion)	24.09.2018
Nature of work	Repairs to Outlet	Progress of work (% Completed)	100% Completed
Name of the Farmers Association by which work has been executed	Thadapalli Vaikal pasana sabai T8, Nanjagoundanpalayam, Gobi.		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

Before Execution



After Execution



Kudimaramath works for the year	2018 -19		
Sl.No	45		
Name of work	Cement concrete lining at selected places, Strengthening channel bund and Repairs to cross masonry structures in Kodiveri Distributory channel from mile 0/0 to 2/0 of Arakkankottai channel sluice No. 3 Under the jurisdiction of the Arakkankottai channel water users sabai No.1 of Gobi Taluk of Erode District.		
Estimate Amount (Rs. In lakhs)	23.20 Lakhs	Date of commencement	01.06.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	20.88 Lakhs	Date of completion (If the work is in progress, mention the probable date of completion)	17.09.2018
Nature of work	Jungle Clearance, Special Repairs to Sluice, Bund Strengthening.	Progress of work (% Completed)	100% Completed
Name of the Farmers Association by which work has been executed	President, Kodiveri Anicut- Arakkankottaivaikkalmuraineerpasanavivasaigalsangam, Irrigation Division No.1,(Sluice No.1 to 46), 79,Sathy to K.N.Palayam road, Periyakodiveri(Po), Gobichettipalayam - 638 503, Erode District.		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

Before Execution



After Execution



Kudimaramath works for the year	2018-19		
Sl. No.	46		
Name of Work	Rehabilitation and Improvements to the Distributary No.II of Varattupallam Reservoir Main Canal in Michaelpalayam Village in Anthiyur Taluk of Erode District.		
Estimate Amount (Rs. in Lakhs)	Rs. 18.00 Lakhs	Date of commencement	21.06.2018
Expenditure w.r.t. 90% of Estimate Amount (Rs. in Lakhs)	Rs. 16.20 Lakhs	Date of completion (if the work is in progress, mention the probable date of completion)	14.09.2018
Nature of work	Rehabilitation of Drops (3 Nos.) and Construction of RCC Trough Section for a length of 100 m	Progress of work (% Completed)	100% work Completed
Name of the Farmers Association by which work has been executed.	Anthiyur Varattupallam Neertheke Pasana Vevasaigal Nala Sangam		

Before Execution



After Execution

