

Kudimaramath works for the year	2017-2018		
Sl.No	88		
Name of work	Reparis to sluices and cross masonry structures in mile 35/1/260 branch canal from LS mile 1/5 to tail end of Amaravathi main canal comes under the Jurisdiction of the AMC – Cinnakkampalayam – III village Water Users Association in Amaravathy Irrigation System in Oothupalayam Village of Dharapuram Taluk in Tiruppur District..		
Estimate Amount (Rs. In lakhs)	2.00	Date of commencement	12.07.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	1.57	Date of completion (If the work is in progress, mention the probable date of completion)	19.06.2019
Nature of work	Jungle Clearance, Desilting, Repairs to Sluices & cross masonry structures	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	AMC – Chinnakkampalayam – III Village Water Users Association		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

Before Execution



After Execution



Kudimaramath works for the year	2017-2018		
Sl.No	89		
Name of work	Repairs to sluices and cross masonry structures in mile 35/1/260 Extension canal of Amaravathi main canal comes under the Jurisdiction of the AMC–Chinnakkamapalayam – IV village Water Users Association in Amaravathy Irrigation System in Dhalaivaipattinam Village of Dharapuram Taluk in Tiruppur District..		
Estimate Amount (Rs. In lakhs)	3.00	Date of commencement	20.12.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	1.82	Date of completion (If the work is in progress, mention the probable date of completion)	28.02.2019
Nature of work	Jungle Clearance, Desilting, Repairs to Sluices & cross masonry structures	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	AMC – Chinnakkampalayam – IV village Water Users Association		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

Before Execution



After Execution



Kudimaramath works for the year	2017-2018		
Sl.No	90		
Name of work	Reparis to sluices and cross masonry structures in mile 35/3/13 & 35/7/478 Distributories of Amaravathi main canal comes under the Jurisdiction of the AMC – Chinnaputhur village Water Users Association in Amaravathy Irrigation System in Chinnaputhur Village of Dharapuram Taluk in Tiruppur District...		
Estimate Amount (Rs. In lakhs)	3.00	Date of commencement	05.07.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	2.68	Date of completion (If the work is in progress, mention the probable date of completion)	04.03.2019
Nature of work	Jungle Clearance, Desilting, Repairs to Sluices & cross masonry structures	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	AMC – Chinnaputhur village Water Users Association		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

Before Execution



After Execution



Kudimaramath works for the year	2017-2018		
Sl.No	91		
Name of work	Repairs to sluices and cross masonry structures in mile 36/3/135 , 36/7/105 & 37/7/435 branch canals of Amaravathi main canal comes under the Jurisdiction of the AMC – Govindapuram – I village Water Users Association in Amaravathy Irrigation System in Govinthapuram Village of Dharapuram Taluk in Tiruppur District.		
Estimate Amount (Rs. In lakhs)	1.50	Date of commencement	09.07.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	1.30	Date of completion (If the work is in progress, mention the probable date of completion)	04.03.2019
Nature of work	Jungle Clearance, Desilting, Repairs to Sluices & cross masonry structures	Progress of work (% Completed)	100%
Name of the Farmers Asssocation by which work has been executed	AMC – Govindapuram – Ivillage Water Users Association		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

Before Execution



After Execution



Kudimaramath works for the year	2017-2018		
Sl.No	92		
Name of work	Repairs to sluices and cross masonry structures in mile 38/2/35 & 39/0/170 branch canals & 39/1/600 Distributory of Amaravathi Main canal comes under the Jurisdiction of the AMC – Govindapuram – II village Water Users Association in Amaravathy Irrigation System in Govinthapuram Village of Dharapuram Taluk in Tiruppur District.		
Estimate Amount (Rs. In lakhs)	1.50	Date of commencement	09.07.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	1.11	Date of completion (If the work is in progress, mention the probable date of completion)	21.12.2018
Nature of work	Jungle Clearance, Desilting, Repairs to Sluices & cross masonry structures	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	AMC – Govindapuram – II village Water Users Association		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

Before Execution



After Execution



Kudimaramath works for the year	2017-2018		
Sl.No	93		
Name of work	Removal of jungle clearing out the deposits and repairs to Sluices and cross masonry structures in Left out Portion of canal comes under the Jurisdiction of the Nallathangal Odai Water Users Association in Amaravathy Irrigation System in Moolanur Village of Dharapuram Taluk in Tiruppur District.		
Estimate Amount (Rs. In lakhs)	9.50	Date of commencement	29.06.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	8.55	Date of completion (If the work is in progress, mention the probable date of completion)	14.10.2018
Nature of work	Scrub Jungle Clearance, Lining & Conveyance Earth.	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Nallathangal Odai Water Users Association		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

Before Execution



After Execution



Kudimaramath works for the year	2017-2018		
Sl.No	94		
Name of work	Removal of jungle clearing out the deposits and repairs to cross masonry structures in Left out Portion of leading channels and filling up the gullies and unequalities in the tank bund of under the Jurisdiction of the Udayarkulam Water Users Association in Amaravathy Irrigation System in Alampalayam Village of Dharapuram Taluk in Tiruppur District.		
Estimate Amount (Rs. In lakhs)	4.00	Date of commencement	29.06.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	3.59962	Date of completion (If the work is in progress, mention the probable date of completion)	15.10.2018
Nature of work	Scrub Jungle & Culvert	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Udayarkulam Water Users Association		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

Before Execution



After Execution



Kudimaramath works for the year	2017-2018		
Sl.No	95		
Name of work	Removal of jungle, clearing out the deposits and repairs to sluices and cross masonry structures in tank and supply channel, comes under the jurisdiction of Kongur Idachi Amman Kulam water users Association in Amaravathi irrigation system in Kongur Village of Dharapuram Taluk in Tiruppur District.		
Estimate Amount (Rs. In lakhs)	7.00	Date of commencement	27.06.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	6.19	Date of completion (If the work is in progress, mention the probable date of completion)	10.10.2018
Nature of work	Light Jungle Clearance, Desilting, Earth filling & shutter	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	KongurIdachiAmman Kulam water users Association		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

Before Execution



After Execution



Kudimaramath works for the year	2017-2018		
Sl.No	96		
Name of work	Removal of jungle, clearing out of the deposits and repairs to Sluices and cross masonry structures in the Extension canal comes under the jurisdiction of Vattamalakarai Odai water user Association in in Amaravathi irrigation system in Uthamapalayam Village of Kangayam Taluk in Tiruppur District.		
Estimate Amount (Rs. In lakhs)	6.00	Date of commencement	25.06.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	5.13	Date of completion (If the work is in progress, mention the probable date of completion)	16.10.2018
Nature of work	Light Jungle Clearance, Desilting & RR masonry	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	VKOdai water users Association		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

Before Execution

After Execution



Kudimaramath works for the year	2017-2018		
Sl.No	97		
Name of work	Special repairs to Alangium channel from LS 0 km to 5.00 km Removal of jungle, clearing deposits and repairs to sluice and cross masonry structures comes under the jurisdiction of the AOC - Alangium village Water Users Association in Amaravathy Irrigation system in Alangium village of Dharapuram Taluk in Tiruppur District.		
Estimate Amount (Rs. In lakhs)	5.00	Date of commencement	15.06.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	4.48	Date of completion (If the work is in progress, mention the probable date of completion)	20.09.2018
Nature of work	Light Jungle Clearance, Desilting, & RR Retaining Wall.	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	AOC - Alangium village Water Users Association		

PHOTOS

The photos before execution and after execution should be in the same location & orientation

Before Execution



After Execution



Kudimaramath works for the year	2017-2018		
Sl.No	98		
Name of work	Special repairs to Dhalavaipattinam channel from LS0.0kmt to 4.80 km Removal of jungle, clearing deposits and repairs to sluice and cross masonry structures comes under the jurisdiction of the AOC - Dhalavaipattinam village Water Users Association in Amaravathy Irrigation system in Dhalavaipattinam village of Dharapuram Taluk in Tiruppur District.		
Estimate Amount (Rs. In lakhs)	5.00	Date of commencement	22.06.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	4.50	Date of completion (If the work is in progress, mention the probable date of completion)	20.09.2018
Nature of work	Light Jungle Clearance, Desilting, & Anicut skin wall.	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	AOC - Dhalavaipattinam village Water Users Association		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

Before Execution



After Execution



Kudimaramath works for the year	2017-2018		
Sl.No	99		
Name of work	Special repairs to Dharapuram channel from LS 10.00 km to 16.550 km Removal of jungle, clearing deposits and repairs to sluice and cross masonry structures comes under the jurisdiction of the AOC - Dharapuram village Water Users Association in Amaravathy Irrigation system in Dharapuram village of Dharapuram Taluk in Tiruppur District.		
Estimate Amount (Rs. In lakhs)	9.00	Date of commencement	15.06.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	8.09	Date of completion (If the work is in progress, mention the probable date of completion)	21.09.2018
Nature of work	Light Jungle Clearance, Desilting & R.R Retaining wall.	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	AOC - Dharapuram village Water Users Association		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

BEFORE EXECUTION



AFTER EXECUTION



Kudimaramath works for the year	2017-2018		
Sl.No	100		
Name of work	Special repairs to Kolinjivadi channel from LS 0/0 to 5.00Km branch channel from LS 4.00 km to 7.50 km, removal of jungle, clearing deposits and repairs to sluice and cross masonry structures comes under the jurisdiction of the AOC-Kolinjivadi village Water Users Association in Amaravathy Irrigation system in Kolinjivadi village of Dharapuram Taluk in Tiruppur District.		
Estimate Amount (Rs. In lakhs)	9.90	Date of commencement	26.06.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	8.88	Date of completion (If the work is in progress, mention the probable date of completion)	15.09.2018
Nature of work	Light Jungle Clearance, Desilting, & Retaining wall.	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	AOC-Kolinjivadi village Water Users Association		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

Before Execution



After Execution



Kudimaramath works for the year	2017-2018		
Sl.No	101		
Name of work	Special repairs to the Nanjaithalayur channel from LS 4.00 km to 8.00 km - in the jurisdiction of Nanjaithalayur Channel village Water Users Association in Amaravathy Irrigation system in Nanjaithalayur village of Dharapuram Taluk in Tiruppur District.		
Estimate Amount (Rs. In lakhs)	3.00	Date of commencement	29.06.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	2.65	Date of completion (If the work is in progress, mention the probable date of completion)	13.11.2018
Nature of work	Light Jungle Clearance & Desilting.	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	AOC Nanjaithalayur village Water Users Association		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

Before Execution



After Execution



Kudimaramath works for the year	2017-2018		
Sl.No	102		
Name of work	Special repairs to Sundakkampalayam channel from LS 2 km to 7.00 km in the jurisdiction of the Sundakkampalayam channel village Water Users Association in Amaravathy Irrigation system in Dharapuram village of Dharapuram Taluk in Tiruppur District.		
Estimate Amount (Rs. In lakhs)	3.00	Date of commencement	29.06.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	2.67	Date of completion (If the work is in progress, mention the probable date of completion)	12.11.2018
Nature of work	Light Jungle Clearance, & Desilting.	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	AOC Sundakkampalayam village Water Users Association		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

Before Execution

After Execution



Kudimaramath works for the year	2017-2018		
Sl.No	103		
Name of work	Removal of jungle, in supply channel, out let channels and repair works to the field channel comes under the jurisdiction of Kathasampalayam Kulam water users Association in Amaravathi irrigation system in Punjaithalaiyur Village of Dharapuram Taluk in Tiruppur District.		
Estimate Amount (Rs. In lakhs)	5.00	Date of commencement	02.08.2018
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	4.44	Date of completion (If the work is in progress, mention the probable date of completion)	12.11.2018
Nature of work	Light Jungle, Juliflora Jungle & Repairs to weir and Apron.	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Kathasampalayam water users Association		

PHOTOS

The photos before execution and after execution should be in the same location & orientation.

Before Execution



After Execution

