

Kudimaramath works for the year	2019-20 , G.O(Ms)No.58, Public Works (W2) Department, Dated:- 13.06.2019.		
Sl.No	188		
Name of work	Construction of Flood Protection wall clearing the vegetation growth in Chinnadharapuram channel at LS 6200 m and LS 9350 m comes under the jurisdiction of the AOC- Chinnadharapuram village water users association in Amaravathy irrigation system in Chinnadharapuram village Aravakkuruchi Taluk of Karur District.		
Estimate Amount (Rs. In lakhs)	18.00	Date of commencement	03.07.2019
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	15.93	Date of completion (If the work is in progress, mention the probable date of completion)	14.10.2019
Nature of work	Jungle Clearance & Protection Wall	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	AOC- Chinnadharapuram village water users association		

PHOTOS

Before Execution



After Execution



Kudimaramath works for the year	2019-20 , G.O(Ms)No.58, Public Works (W2) Department, Dated:- 13.06.2019.		
Sl.No	189		
Name of work	Construction of Flood Protection wall and clearing the vegetation growth in Nanjaikalakuruchi channel Is 1900m and Is 5200 m comes under the jurisdiction of the AOC-Nanjaikalakuruchi village water users association in Amaravathy irrigation system in Nanjaikalakuruchi village Aravakkuruchi Taluk of Karur District.		
Estimate Amount (Rs. In lakhs)	14.00	Date of commencement	14.07.2019
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	12.44	Date of completion (If the work is in progress, mention the probable date of completion)	14.10.2019
Nature of work	Jungle Clearance & Protection Wall	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	AOC- Nanjaikalakuruchi Channel water users association		

PHOTOS

Before Execution



After Execution



Kudimaramath works for the year	2019-20, G.O(Ms)No.58, Public Works (W2) Department, Dated:- 13.06.2019.		
Sl.No	190		
Name of work	Providing flood protection wall at between LS 23000 M to 28140 M and clearing the jungle and desilting in left bank canal and its branches from LS 15000M to 19000 M under the jurisdiction of the pallapalayam channel water users Association in Amaravathy irrigation system pallapalayam villge of Aravakkuruchi and Manmagalam Taluk of Karur District.		
Estimate Amount (Rs. In lakhs)	35.00	Date of commencement	16.07.2019
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	21.76	Date of completion (If the work is in progress, mention the probable date of completion)	14.10.2019
Nature of work	Jungle Clearance, Desilting & Flood Protection Wall	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	pallapalayam channel water users Association		

PHOTOS

Before Execution After Execution



Kudimaramath works for the year	2019-2020, G.O(Ms)No.58, Public Works (W2) Department, Dated:- 13.06.2019.		
Sl.No	191		
Name of work	Providing flood protection wall and clearing the vegetation growth and desilting in left bank canal and its branches from LS 28170 M to 37615 M under the jurisdiction of the koyampalli somur channel water users Association in Amaravathy irrigation system panchamadevi village of Aravakurichi and Manmagalam Taluks of KarurDistrict.		
Estimate Amount (Rs. In lakhs)	35.00	Date of commencement	16.07.2019
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	29.44	Date of completion (If the work is in progress, mention the probable date of completion)	14.10.2019
Nature of work	Jungle Clearance, Desilting & Flood Protection Wall	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	koyampalli somur channel water users Association		

Before Execution



After Execution



Kudimaramath works for the year	2019-20 , G.O(Ms)No.58, Public Works (W2) Department, Dated:- 13.06.2019.		
Sl.No	192		
Name of work	Providing flood protection wall between LS 8000 M to 9600 M and clearing the vegetaion growth and desilting in Right bank canal and its branches from LS 3000 M to 6000 M underthejurisdictionof theThirumanilaiurchannel water users Association in Amaravathy irrigation system Thirumanilaiyur Village of Karur and Krisahnarayapuram Taluks of KarurDistrict.		
Estimate Amount (Rs. In lakhs)	35.50	Date of commencement	10.07.2019.
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	29.84	Date of completion (If the work is in progress, mention the probable date of completion)	14.10.2019
Nature of work	Jungle Clearance, Deslting, Protection Wall & Shutter	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	Thirumanilaiurchannel water users Association		

PHOTOS

Before Execution

After Execution



Kudimaramath works for the year	2019-2020, G.O(Ms)No.58, Public Works (W2) Department, Dated:- 13.06.2019.		
Sl.No	193		
Name of work	Providing flood protection wall and clearing the vegetation growth and desilting in Right bank canal and its branches from LS 21470 M to 21990 under the jurisdiction of the MayanurManavasi Branch channel water users Association in Amaravathy irrigation system Mayanur Village of Krishnarayapuram Taluk of KarurDistrict.		
Estimate Amount (Rs. In lakhs)	36.50	Date of commencement	10.07.2019
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	31.50	Date of completion (If the work is in progress, mention the probable date of completion)	14.10.2019
Nature of work	Jungle Clearance, Desilting & Flood Protection Wall	Progress of work (% Completed)	100%
Name of the Farmers Association by which work has been executed	MayanurManavasi water users Association		

PHOTOS

Before Execution After Execution



Kudimaramath works for the year	2019-20		
Sl.No	187		
Name of work	Clearing the jungles, removal of shoals and repairs to the sluices and cross masonry structures in Monjanur distributory under the jurisdiction of the "L-15 Keel Bhavani Muraineer pasana vivasalgal sabai" in Lower Bhavani irrigation system in Mangalapatti village of Kangayam Taluk of Tirupur District and Monjanur Village of Aravakkurichi Taluk of Karur District (Major Work area covers in Karur District)		
Estimate Amount (Rs. In lakhs)	13.00	Date of commencement	23-6-2019
Expenditure w.r.t 90% of Estimate Amount (Rs. In lakhs)	11.59	Date of completion (If the work is in progress, mention the probable date of completion)	03.10.2019
Nature of work	Clearing Jungle, Desilting and Sluice repair works, Shutter Repair works, Bud Strengthening, Retaining wall, Drop	Progress of work (% Completed)	Work Completed
Name of the Farmers Association by which work has been executed	L-15 Keel Bhavani Muraineer pasana vivasalgal sabai		

PHOTOS

Before Execution



After Execution

