

1. Extension, Renovation and Modernisation of Noyyal River System

1. Extension, Renovation and Modernisation of Noyyal River System

Project Components : Retaining wall in supply Channel, Lining in Supply Channel, Rehabilitation of Anicut, Tanks, Checkdam, Fencing work, Sluices, Sluices of Channels Surpuls courses works.

Estimate Amount: Rs. 230 crore Overall Expenditure (31.03.2023): Rs. 226.87 crore Percentage: 98.75%

Location : Coimbatore, Erode, Karur & Tiruppur Districts

Package Details	Package I	Package II	Package III
G.O.No. & Date	G.O.(Ms).No.209 PW(W1) Dept dated : 22.11.2019		
Funding Agency	State fund		
Estimated Cost (Rs. in crore)	88.63	86.33	55.04
Work commencement Date	01.06.2020	01.06.2020	10.06.2020
Actual Physical Progress(in %)	100	100	100
Expenditure (Rs. in crore)	86.03	85.97	54.87
Financial Progress (in %)	97	99.58	99.69
Date of Completion as per schedule	30.07.2022	31.05.2022	09.06.2022
Probable date of completion	14.07.2022	16.11.2021	31.10.2021

1. Extension, Renovation and Modernisation of Noyyal River System

Present Stage



Kurichi Anicut



Irugur Anicut



**Retaining wall in
Andipalayam Supply
Channel**

1.2. Extension, Renovation and Modernisation of Noyyal River System

Package Details	Package I	Package II	Package III
LS	LS 0 km to 34 km	LS 34 km to 72 km	LS 72.00 km to 158.35 km
Tender Date	23.12.2020	23.12.2020	24.12.2020
Tender Value	80.05	78.62	44.73
Work order date	03.02.2021	18.02.2021	18.02.2021
Constituency	Thondamuthur	Kinathukadavu, Sular, Palladam, Singanallur	Tiruppur south, Tiruppur North, Kangeyam, Aravakurichi, Karur,, Perundurai
Taluk	Perur, Coimbatore south	Sular, Palladam, Coimbatore south	Tiruppur south, Uthukuli, Kangeyam, Perundurai, Pugalur

2. Extension, Renovation and Modernisation of Kattalai High Level Canal Irrigation System in Cauvery Basin

2. Extension, Renovation and Modernisation of Kattalai High Level Canal Irrigation System in Cauvery Basin

Project Components: Canal lining, Reconstruction of Sluices, Reconstruction and repairs of Syphon, Reconstruction and repairs of Under Tunnel, Reconstruction and repairs of foot Bridges, Trough Aqueduct, inlets, Outlets.

Location : Karur District

Package Details	Package
G.O.No. & Date	G.O. No: 207, dated 22.11.2019
Funding Agency	NABARD
Estimated Cost (Rs. in crore)	335.50
Work commencement Date	25.05.2020
Actual Physical Progress (in %)	95
Expenditure (Rs. in crore)	301.00
Financial Progress (in %)	90%
Date of Completion as per schedule	31.03.2023
Probable date of completion	31.05.2023

Timeline for completion of works	25%	50%	75%	100%
	31.08.2021	31.05.2022	31.03.2023	31.05.2023

Present Stage



**2. Extension, Renovation and Modernisation of
Kattalai High Level Canal Irrigation System in Cauvery Basin**

Details	Kattalai High Level Canal Irrigation System
LS	LS.0 km to LS 60 km
Tender Date	10.01.2020
Tender Value	315.97 crore
Work order date	
Constituency	Krishnarayapuram, Kulithalai, Karur, Sri Rangam
Taluk	Krishnarayapuram, Kulithalai, Sri Rangam
Remarks (if any)	Continuous water flow in canal – Two more months needed for completion of work

3. Extension, Renovation and Modernization of Raja Vaikkal System

3. Extension, Renovation and Modernization of Raja Vaikkal System

Project Components : Canal lining, Construction of Sluices, Bridges, inlets, Outlets.etc

Estimate Amount: Rs. 184 crore Overall Expenditure (31.03.2023): Rs. 157.25 crore Percentage: 86%

Location : Namakkal District

Package Details	Package I	Package II
G.O.No. & Date	G.O. No: 208, dated 21.11.2019	
Funding Agency	NABARD-NIDA	
Estimated Cost (Rs. in crore)	92.00	92.00
Work commencement Date	04.05.2020	04.05.2020
Actual Physical Progress	100	100%
Expenditure (Rs. in crore)	77.24	80.01
Financial Progress (in %)	84%	87%
Date of Completion as per schedule	03.05.2022	03.05.2022 (completed)
Probable date of completion	31.03.2023	31.03.2023

Timeline for completion of works	25%	50%	75%	100%
	30.06.2020	31.08.2020	30.09.2020	31.03.2023

Present Stage



3. Extension, Renovation and Modernization of Raja Vaikkal System

Package Details	Package I	Package II
LS / Length	38.17 km	39.94 km
Tender Date	10.01.2020	10.01.2020
Tender Value	82.11 crore	84.60 crore
Work order date	04.05.2020	04.05.2020
Constituency	Paramathi Velur	Paramathi Velur, Namakkal
Taluk	Paramathi Velur, Mohanur	Paramathi Velur, Mohanur
Remarks (if any)	Awaiting for approval in Additional quantity and additional item proposal under scrutiny in Government.	